

ID		Task Mode	Task Name	Duration	Start	Finish	Resource Names	ter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd		
									Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1			Issue Request for Tender (RFT)		Mon 24/1/22		RDN PM			24/1						
2			RFT Site Familiarization Meeting		Tue 8/2/22		RDN PM,Bidders			8/2						
3			Bids Due (3pm)		Thu 3/3/22		Bidders			3/3						
4			All RDN supplied equipment on site at GNPCC		Thu 31/3/22		RDN PM				31/3					
5			Issue Notice of Intent to Award Contract - Target	0 days	Thu 17/3/22	Thu 17/3/22	RDN PM				17/3					
6			Issue M/S/E/I submittals to RDN for approval				MS-Contr,EI-Contr									
7			Bypass system design and submit for approval				MS-Contr									
8			Prepare and submit Worksafe BC 9.22 for approval				MS-Contr,EI-Contr									
9			Apply for City of Nanaimo hydrant water use permit				MS-Contr									
10			Mobilize to site, secure temporary facilities				MS-Contr,EI-Contr									
11			Set up temporary services - electricity, water etc.				MS-Contr,EI-Contr									
12			Prepare, set up and test bypass system				MS-Contr,EI-Contr									
13			Misc. pre-shutdown E/I panel, J/B & cable installation				EI-Contr									
14			Pre-shutdown Pump 5 only operation E/I work	5 days	Mon 20/6/22	Fri 24/6/22	EI-Contr									
15			Establish temporary power to lighting panel A	8 hrs?	Mon 20/6/22	Mon 20/6/22	EI-Contr									
16			Implement bypass, isolate wet well and lockout	8 hrs	Mon 27/6/22	Tue 28/6/22	CRPS Ops,MS-Contr,EI-Contr									
17			CRPS main power off	0 days	Tue 28/6/22	Tue 28/6/22										
18			Clean out wet well				MS-Contr									
19			Remove wet well pumps to be reused				MS-Contr,EI-Contr									
20			Demolition				MS-Contr,EI-Contr									
21			Structural and piping shutdown installation work				MS-Contr									
22			Electrical and instrument shutdown installation work				EI-Contr									
23			Reinstall pumps in wet well				MS-Contr,EI-Contr									
24			Remove lockout/most isolation, water fill wet well	4 hrs?	Mon 18/7/22	Mon 18/7/22	CRPS Ops,MS-Contr,EI-Contr									
25			CRPS main power back on	0 days	Mon 18/7/22	Mon 18/7/22										
26			Pump station commissioning - bypass on	2 days?	Mon 18/7/22	Wed 20/7/22	CRPS Ops,EI-Contr,MS-Contr									
27			Complete pump station commissioning - bypass off	1 day?	Wed 20/7/22	Thu 21/7/22	CRPS Ops,EI-Contr,MS-Contr									
28			Remove bypass	1 day?	Thu 21/7/22	Fri 22/7/22	MS-Contr,EI-Contr									
29			Clean up and demobilize from site	2 days?	Mon 25/7/22	Wed 27/7/22	MS-Contr,EI-Contr									

Project: CRPS ConstrSched DRAFT RevG Date: Thu 20/1/22 FOR INFO ONLY - CTR TO PROVIDE SCHEDULE	Task		External Tasks		Manual Task		Finish-only	
	Split		External Milestone		Duration-only		Deadline	
	Milestone		Inactive Task		Manual Summary Rollup		Progress	
	Summary		Inactive Milestone		Manual Summary			
	Project Summary		Inactive Summary		Start-only			